Photon Sciences Update



Qun Shen Director, Photon Division, Photon Sciences Directorate User Executive Committee Town Meeting August 15, 2012





Topics for Discussion

- Operations Safety
- NSLS Operations Highlights
- NSLS-II Project Status
- Transition Planning





NSLS Safety – Obey Evacuation Orders!

Rain, rain, go away but safety's here every day ...

- •100 year storms seem to be coming more often than that these days
- •Storm on Saturday July 28th resulted in flooding on the x-ray floor
- •Multiple announcements from the control room and assistance from operations coordinators to clear the area, but some users reluctant to leave or returned around the barriers
- •Operators on duty have the authority to evacuate an area if they believe it presents a hazard. All users and staff are REQUIRED to obey such orders.
- •Should a similar situation occur in future please obey the instructions of the staff to evacuate fire, flood, whatever the hazard, they are working with your best interests and safety in mind. It's really important ...

•Reinforce this message with your users when they visit –

it could save their life!



What We Do in Photon Sciences

- Overall Objective is to enable and conduct broad range of high-impact science programs at NSLS/NSLS-II:
 - Developing and operating world-class photon sciences facilities & beamlines
 - Interacting, collaborating, and partnering with scientific and industrial user communities



- Developing and advancing support technology in optics, detectors, instrumentation, engineering, methodologies, and analyses
- High impact:
 - Enable revolutionary discoveries in science and technology
 - Support research pipeline from discovery to development to deployment

Discovery Research

Use-inspired Basic Research

Applied Research

Technology Maturation & Deployment

ATIONAL LABORATOR BROOKHAVEN SCIENCE ASSOCIATES





DOE User Facilities Noted for Scientific Breakthroughs

- that drive innovation and promote economic growth



- At June 21 hearing of the House Science, Space, & Technology Subcommittee on Energy and Environment, politicians, scientists, and industry leaders expressed strong support for the past triumphs and great potential of the cutting-edge scientific user facilities
 - Ernie Hall, a chief scientist at General Electric Global Research, spoke highly at the hearing of his experience partnering with DOE facilities. He specifically noted the commercial impact and economic boost created by GE's collaboration with NSLS. GE now plans to open a new battery manufacturing plant in Schenectady, NY, that owes basic breakthroughs in underlying technology to research at NSLS





Science and R&D Highlights





 Bilayer structures in efficient organic solar cell materials. Nature Comm. (2012)





 Bio-minerals with exceptional damage tolerance. Science (2012)



 ARPES study of topological insulator surface. PRL (2012)





 TXM 3D imaging of lithium-ion battery electrode. APL (2012)

Structural Biology at NSLS







- <u>Top left</u>: Protein crystallographers learn about remote data collection at NSLS
- <u>Top right</u>: Engineered enzyme alters cell wall composition in ways that could make it easier to convert plant biomass into biofuels. *Plant Cell* (2012)
- <u>Left</u>: NIH awards \$1M grant to NSLS for advanced photon-counting x-ray area detector for the solution scattering program





NSLS-II Project Status

- Excellent progress
- Project is 80% complete as of end of July 2012
- On schedule and on budget
 - Excellent technical, cost & schedule performance to date
 - Mitigation and contingency plans identified for major risks



LABORA

BROOKHAVEN SCIENCE ASSOCIATES

- Sound cost baseline with healthy remaining contingency
- 12 month schedule float for CD-4
- Expect to complete ~90% of current baseline by January 2013
- 2011-2012 have been exciting with rapid change
- 2012-2013 conventional construction will draw to a close
- 2013-2014 are critical times to deliver on the promise of the NSLS-II project



NSLS-II Key Project Milestones

Aug 2005	CD-0, Approve Mission Need	(Complete)
Jul 2007	CD-1 , Approve Alternative Selection and Cost Range	(Complete)
Jan 2008	CD-2, Approve Performance Baseline	(Complete)
Jan 2009	CD-3, Approve Start of Construction	(Complete)
Feb 2009	Contract Award for Ring Building	(Complete)
Aug 2009	Contract Award for Storage Ring Magnets	(Complete)
May 2010	Contract Award for Booster System	(Complete)
Feb 2011	1 st Pentant Ring Building Beneficial Occupancy	(Complete)
Feb 2011	Start Accelerator Installation	(Complete)
Feb 2012	Beneficial Occupancy of Entire Experimental Floor	(Complete)
Mar 2012	Start LINAC Commissioning	(Complete)
Jan 2013	Start Booster Commissioning	
Jul 2013	Start Storage Ring Commissioning	
Jun 2014	Projected Early Project Completion	
Jun 2015	CD-4, Approve Start of Operations	





NSLS-II Construction Progress



23-ID first optics enclosure under construction

Magnet girders & comps staging area for Integration





Ring Building and LOBs

View of LOB 2 Exterior Siding Complete and tied in to Ring Bldg

742

LOB 1 - clerestory area framed dry-wall complete

Panoramic View of LOB 3 & HXN on left & LOB 2 Center Right



Accelerator Systems Status

- All large contracts placed and production progressing well
- In-house integration of components is in full force
- Accelerator installation is well planned and progressing well
 - Detail installation schedule continuously optimized based on production/installation progress
 - Additional labor resources being provided to reduce the schedule variance in some areas
- Preparations for commissioning are progressing well
 - LINAC commissioning nearly complete
 - Good progress made on commissioning software and database
 - Preparations for Booster and Storage Ring commissioning on going







HXN Satellite Building Near Completion



LOB 3- HXN Endstation Hutch – Nearing completion and readiness for component installation

View from HXN endstation hutch





Summer Sunday July 22, 2012

NSLS-II



Photon Sciences Summer Sunday July 22
Close to 1300 visitors hosted



NSLS-II Project Beamlines



Construction Progress

- Experimental hutch construction making excellent progress
- Beamline optics and components in fabrication by vendors
- Utilities, PPS, EPS, shutters designs being finalized



View of the 28ID-A and 28ID-B lead hutches

28ID-B hutch construction in progress



Nanofocusing Development

- MLL deposition laboratory established and in operations at BNL:
- Growth of MLLs: Mitigated interfacial stress build up using reactive gas mixture, and fabricated 68um-thick MLL thin-films (dr = 4 nm).
- Used RIE/FIB to section MLL optics, introducing virtually no processing defects.
- 2D focusing using crossed MLL's achieved 25nm x 27nm (experiment conducted at

APS 26-ID)

Opt. Express (2011)

 HXN endstation: 10 nm microscope engineering design completed and being refined, with innovative design features







BROOKHAVEN SCIENCE ASSOCIATES



High Energy-Resolution Sub-meV Optics Development



4B-CDW Total Resolution Scan



- Key test results achieved Jul 2011 using Spring-8 and Nov 2011 using PETRA-III
- 4B-CDW ∆E_{total} = 1.1 meV, with 4B efficiency ~30%, CDW analyzer efficiency ~ 20%
- 4B energy scanning by synchronized two channel-cut angle scan tested with good results.
- Energy width estimates consistent between 4B-HRM angular scan and CDW-Ana D crystal angular scan
- CDW D-crystal temperature scan (by 2°C) and 4B-HRM energy (theta angle for ~ 50 meV)) tested with excellent correspondence
- IXS optics performance tests indicate ~0.78 meV achieved

NSLS-II Project Beamline Schedule

Activity Name		2008			2009			2010				2011					2012				2013			2014								
Activity Name	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q	2 (23	Q4	Q1	Q2	2 Q	3 Q	4 (Q1	Q2	Q3	Q4	Q1	1 Q	2 6	23 (Q4
	Co	onc	ep'	tua	١D	esi	gn																									
Conceptual Design of All Beamlines																																
Conceptual Design of All Beamlines Complete								•	•																							
								Pre	lin	nina	arv	De	sig	n																		
Preliminary Design of All Beamlines													•																			
Preliminary Design of All Beamlines Complete												•																			Ì	
													Fii	hal	D	00	ia	n														
Final Design of Beamline Major Components				-	-0	D-3	Re	vie	v						-		•5															
Completion of Final Design of All Beamlines																																
Final Design of All Beamlines Complete																				٠												
Long Lead Time Procurements (Mirrors,												LC	on,	3 L(ea	a -	τι	ne	P	00	Ч	en	ne	m	C							
Enclosures) of Beamline Components Procurement																																
											. 1										L											
								1	Pen	tan		BOL	- 1	T						T		ent •	ar	11 3	о <i>Б</i>	\overline{u}						
Installation																			Pn	as	e q	In	sτa	311	aτι	on						
									D	ont	ant	1 R			ar	VE																
									1		unt	<i>1</i> / / e	uc	y J		1		T														
Sub-system Testing																				S	iul	o-s	ys	te	m	Те	sti	ng				
Sub-system resting																																
	_																						In	te	gr	ate	d 1	Te:	sti	ng		
Integrated Testing																																#
							_																									
Approval of long lead procurement							Pro	cure	eme	ent .	Star	t -	+	•																	20	
Approval of start of construction										C	onsi	ruc	tio	n S	taı	rt-	1												J		20	12
All Beamlines available for Commissioning																							(e)	ad	y fo	pr E	ea	m -	1	1		

NSLS-II Beamline Portfolio

PD1/XPD2

HXN

Solid = BM / 3PW / IR

24-ID 1- 24-BM

 NSLS-II Project, NEXT, NIH, and Type-II Beamlines deliver world-leading capabilities

23-BM

Outline = ID

LOB 1

MET

FIS

LOB 5

22-BM

- NxtGen beamlines add significant capacity and balance the beamline portfolio with complementary capabilities, many of which are also high throughput
- All together, ~ 60% of the available straight sections and ~ 33% of the available BM/3PW/IR ports will be built out within the first few years of NSLS-II operations



8 NSLS-II Project Beamlines

Inelastic X-ray Scattering (IXS) Hard X-ray Nanoprobe (HXN) Coherent Hard X-ray Scattering (CHX) Coherent Soft X-ray Scat & Pol (CSX1, CSX2) Sub-micron Res X-ray Spec (SRX) X-ray Powder Diffraction (XPD1, XPD2)

6 NEXT MIE Beamlines

Photoemission-Microscopy Facility (ESM) Full-field X-ray Imaging (FXI) In-Situ & Resonant X-Ray Studies (ISR) Inner Shell Spectroscopy (ISS) Soft Inelastic X-ray Scattering (SIX) Soft Matter Interfaces (SMI)

3 ABBIX Beamlines

Frontier Macromolecular Cryst (FMX) Flexible Access Macromolecular Cryst (AMX) X-ray Scattering for Biology (LIX)

4 Type-II Beamlines

Spectroscopy Soft and Tender (SST1, SST2) Beamline for Mater. Measurements (BMM) Microdiffraction Beamline (NYX)

9 NxtGen Beamlines

Complex Materials Scattering (CMS) Magneto, Ellipso, High Pressure IR (MET/FIS) Metrology & Instrum Development (MID) Full-Field Infrared Spectroscopic Imaging (IRI) In-situ X-ray Diffraction Studies (IXD) Materials Physics & Processing (MPP) Quick X-ray Absorption Spectroscopy (QAS) Tender X-ray Absorption Spectroscopy (TES) X-ray Fluorescence Microscopy (XFM)

NSLS-II Experimental Tools (NEXT) Project

- DOE-BES funded \$90M MIE project 5-6 beamlines, ready for commissioning with x-ray beam, to expand BES beamline portfolio
- Scientific programs complementary to NSLS-II Project beamlines
- Leveraged by extensive auxiliary supporting infrastructure developed by NSLS-II Project

ESM -- Electron Spectro-MicroscopyFXI -- Full-field X-ray ImagingISS -- Inner Shell SpectroscopyISR -- Integrated In-Situ & Resonant X-Ray StudiesSIX -- Soft Inelastic X-ray ScatteringSMI -- Soft Matter Interfaces

- Successful CD-1 review Sep, 2011 led to CD-1 approval Dec, 2011
- NEXT staff and Beamline Advisory Teams (BATs) in place
- Successful ALD review August 7-9 of preliminary design
- CD-2 review scheduled for Sep 11-13, 2012
- Operations to begin 1QFY17







1 2 3 4 5 dial Distance (Å)









ABBIX Project

- Advanced Beamlines for Biological Investigations with X-rays (ABBIX)
- NIH funded \$45M project to build 3 beamlines to support the needs of the life sciences community at NSLS-II
- AMX Highly Automated Macromolecular Crystallography
- FMX Frontier Macromolecular Crystallography
- LIX High Brilliance X-ray Scattering for Life Sciences
- Successful "CD-1" Review held on Jan 17-18
- ABBIX staff and Beamline Advisory Teams (BATs) in place
- Successful Project Review June 26-27
- Final Design Review 2Q FY13
- Start Installation 1Q FY14
- Complete Integrated Testing 4Q FY15
- Operations to begin 1Q FY16









NxtGen Beamlines

 Establish additional beamline capacity at NSLS-II by extensive re-use and recycling of existing NSLS Beamline equipment (whole beamlines or components along with new equipment where necessary), funded by ops \$\$

WBS	Beamline
6.02	Complex Materials Scattering (CMS)
6.03	Magneto, Ellipsometric and high-Pressure IR spectroscopy (MET/FIS)
6.04	Metrology and Instrumentation Development (MID)
6.05	Full-Field Infrared Spectroscopic Imaging (IRI)
6.06	In situ X-ray Diffraction studies of structural and chemical transformations (IXD)
6.07	Materials Physics and Processing Beamline (MPP)
6.08	Quick x-ray Absorption Spectroscopy (QAS)
6.09	Tender X-ray Absorption Spectroscopy (TES)
6.10	X-ray Fluorescence Microscopy (XFM)





		FY12	FY13	FY14	FY15	FY16	FY17			
Hard X-ray Diffraction	Powder Diffraction	X7B, X1	0B, X14A,	X16C	IXD					
				XF	D-1					
	Diffraction - Extreme Cond.	X17B2/	B3/C							
				XF	D-1					
	Rapid Acquisition PDF	X17A								
				XF	D-2					
	Microbeam Diffraction	X13B		ai - 12						
				CH	ix					
	Energy Dispersive	X17B1								
Hard X-ray Scattering	SAXS / WAXS / GISAXS / Lig	X6B, X9	, X10A, X2	2B, X27C	CMS					
, ,						T	SMI			
	Resonant / In-Situ	X20A, X	20C, X21,	X22C	MPP	-				
						1	ISR			
	Inelastic			IX	3	-				
	XPCS / CDI			CH	iΧ					
Soft X-ray Scattering	Scattering / XMCD	LUB VI	42 X1B	¥13A		1				
Son A-ray Scallering	ocallering / ANIOD	040, 11	Λ2, Λ10, .		X-2	1	1			
	Coherent Scattering			0.	X-1					
	Inelastic	-	-				SIX			
_	Includite					2011	OIX			
Spectroscopy	Hard X-ray	X3A, X3	B, X10C,	X11A,	QAS					
		ATID, A	10A, A100	D, AZJAZ		BMM	100			
							ISS			
	lender X-ray	X15B, X	.19A	r	TES	007.4				
	0.04484	-		Concernance of the second s		SSI-1				
	Soft / UV	U7A, U5	UA, U12A	A, U13B,		SSI-2	5014			
					METU		ESM			
	IR	U2A, U4	IR, U12IR	(MET/F	-IS	_			
Imaging	Hard X-ray Nanoprobe			H	(N, SRX					
	Hard X-ray Microprobe	X26A, X	27A		XFM					
	Hard X-ray Nano CT	X8C					FXI			
	Hard X-ray Micro CT, DEI	X2B, X1	5A							
	Instrum, Top, Det Char	X19C, X	27B		MID					
	Tender X-ray				TES					
						SST-1				
	CDI			CH	IX					
	Soft / UV Full-field	U5UA				SST-2				
							ESM			
	IR Microprobe, Full-field	U2B, U1	0B		IRI					
Structural Biology	Protein Crystallography	X3A X4	A X4C X	6A X12B		FMX, A	MX			
	, , , ,	X12C, X	25, X26C	, X29		NYX				
	Solution Scattering					LIX				
	X-ray Footprinting	X28C			-					

NSLS to NSLS-II Beamline Transitions

- Clear transition path to NSLS-II for almost every NSLS capability & program
- In some cases, there is continuous coverage but for a few there is a gap of one or two years
- Many new capabilities that don't exist at NSLS and will spawn new programs and user communities
- NxtGen beamlines are critical for providing continuity and capacity
- All beamlines at NSLS-II are expected to be in high demand
- Achieving this scenario is sensitive to available funding

ISLS ISLS-II Project IxtGen IEXT YPE II BBIX

Working with Scientific User Community

- Recognizing the exceptional contributions to the science portfolio at existing NSLS by several strong scientific consortia user groups, Photon Sciences has been working with the community to
 - Help secure grant renewals to continue operations at NSLS
 - Identify the paths to accommodate these consortia programs to transition to NSLS-II
- COMPRES (Consortium for Materials Properties Res in Earth Sciences):
 - Made connections to XPD beamline so that COMPRES science programs can be accommodated on Day-1 of NSLS-II ops;
 - Led to successful NSF grant renewal
- Synchrotron Catalysis Consortium (SCC):
 - Consortium grant successfully renewed
 - Identified possible partnership at SRX beamline for in-situ spatially resolved spectroscopy
- BNL/SBU Energy Storage Hub Proposal:
 - Energy Storage workshop held Mar 12-13, 2012, identified potential exciting science experiments at NSLS-II
- •NSF funding for TES endstation and XFP beamline





NSLS-II Operation Budget Review

26

- DOE pre-ops review of NSLS-II operations budget held in May 2012
 - Essentially endorsed the bottoms-up estimates based on operating activities in the minimum scenario

Expect \$22M NSLS-II operations funding in FY13

U.S. DEPARTMENT OF

NSLS-II Ops		<mark>4.1+4.2</mark> +	4.3				
FTEs	FY13	FY14	FY15	FY16	FY17	FY18	FY19
MINIMUM	47.2	150.3	308.2	347.1	385.3	390.1	390.1
OPTIMUM	68.9	234.3	448.	456.4	509.4	511.5	511.5
M&S \$	FY13	FY14	FY15	FY16	FY17	FY18	FY19
MINIMUM	12.7M	26.9M	47.5M	62.M	61.7M	63.1M	63.6M
OPTIMUM	15.2M	32.5M	62.1M	72.4M	75.2M	77.3M	77.8M
TOTAL \$	FY13	FY14	FY15	FY16	FY17	FY18	FY19
MINIMUM	22.2M	58.1M	115.2M	140.3M	152.1M	157.4M	161.M
OPTIMUM	29.1M	81.M	159.M	174.5M	193.6M	199.9M	204.4M





NSLS-II Start-Up of Operations Schedule

User Operati	ons	FY12	FY13 FY14 FY15		
				out	wear's wards and the
	Start	End	Duration [cd]	×-	≫ີ ≫ີ ≫ີ
ARR LINAC	26-Feb-12	- 29-Feb-12	3	*	
LINAC Commissioning	26-Mar-12	- 25-May-12	60		
ARR Booster	12-Dec-12	- 15-Dec-12	3		*
Booster Commissioning	9-Jan-13	- 9-Apr-13	90		
Storage Ring ARR	2-Jan-13	- 5-Jan-13	3		*
Commissioning without Insertion Devices	12-Jul-13	- 14-Oct-13	94		Float could become
ARR Facility	21-Aug-13	- 24-Aug-13	3		available to beamline
MileStone KPP achieved	14-Oct-13	- 15-Oct-13	1		
Insertion Device Installation	15-Oct-13	- 23-Dec-13	69		
Commissioning with Insertion Devices	23-Dec-13	- 13-Mar-14	80		
First Test Beam to Beamlines	22-Jan-14	- 23-Jan-14	1		* ¥
Schedule Float	13-Mar-14	- 27-May-14	75		
NSLS-II Early Completion	27-May-14	- 28-May-14	1		*
User Operation	28-May-14	- 16-Aug-14	80		
Shutdown	16-Aug-14	- 15-Sep-14	30		
Accelerator Start-Up	15-Sep-14	- 25-Sep-14	10		
User Operation	25-Sep-14	- 4-Dec-14	70		Commissioning 7
Shutdown	4-Dec-14	- 3-Jan-15	30		Commissioning
Accelerator Start-Up	3-Jan-15	- 13-Jan-15	10		
User Operation	13-Jan-15	- 3-May-15	110		
Shutdown	3-May-15	- 2-Jun-15	30		
Installation of Abbix Id	3-May-15	- 2-Jun-15	30		Science program
Accelerator Start-Up	2-Jun-15	- 12-Jun-15	10		operations begin
Abbix ID + BL Commissioning	2-Jun-15	- 8-Jul-15	36		
User Operation	8-Jul-15	- 16-Oct-15	100		

27





NSLS-II Project

Looking Ahead

- Upcoming reviews and meetings:
 - DOE Lehman CD-2 Review of the NEXT Project, Sep 11-13
 - SAC meeting originally scheduled for Aug 16-17 has been postponed
 - Project Beamlines Commissioning Review is being scheduled for October
 - NSLS-II early science workshops planning
- Filling in Transition Details:
 - NSLS ops planned to end of Sep 2014, with ~5000 hrs/yr operation likely
 - Aim for 'standard' schedule (minimal summer gap)
 - NxtGen may take some beamlines out of service, maybe as early as December 2013
 - Need to work with PRTs to establish their operating constraints
 - Develop model of available user hours going into NSLS-II Operations





Summary

- NSLS continues to be highly productive
- NSLS-II continues to make excellent progress, on schedule, on budget
- NEXT and ABBIX progressing well
- NxtGen will balance the beamline portfolio with complementary capabilities and add significant capacity \rightarrow critical for continuity of user operations from NSLS to NSLS-II



- Altogether, 30 NSLS-II beamlines expected in operations by FY17
- Clear path for capabilities and programs to transition to NSLS-II, with community engagements and partnerships
- Looking forward to fast ramp up of operations and exciting science at NSLS-II ENERGY